

Rev. 03-02-2017

## SPECIAL INSPECTOR REPORT

For Lightweight Insulating Concrete (LWIC), per FBC 1917

ROOFING PERMIT NUMBER:	
PROPERTY ADDRESS:	
LWIC installed over an existing deck (during reroofing)	
Date(s) of installation of LWIC	Date(s) of installation of LWIC
Date(s) of installation of LWIC	Date(s) of installation of LWIC
Date(s) of installation of LWIC	Date(s) of installation of LWIC
LWIC Product Approval (NOA) No	LWIC Manufacturer
LWIC Installer (approved by manufacturer)	
LWIC Installer license number	
Type of LWIC installed:	
□ Aggregate LWIC	
□ Cellular LWIC with mechanically attached roof syste	m
□ Cellular LWIC with adhered roof system (deck surface	e prepared per LWIC and Roof System NOA)
Substrate the LWIC is installed over:	
□ Slotted steel deck □ Existing steel deck	
□ Existing roof assembly □ Other deck type	
Steel deck support spacing	
Deck attachment method (per the LWIC Product Appro	val NOA):
Puddle weld size Washers:  Ves	
Screw type Screw spacing	_" O. C.
Side lap attachment	
Bonding agent (per the LWIC Product Approval NOA)	□ N/A
Bonding agent type and coverage	
Venting the LWIC	
(Required when the LWIC is installed over non-venting s	substrates)
Polystyrene Insulation (Holey Board)	
Installed per LWIC Product Approval NOA?	🗆 No 🗆 N/A
Installed per approved building plans?	□ No □ N/A

Lightweight Insulating Concrete (LWIC) (page 2 of 2)	City of Miami BUILDING DEPARTMENT	AND R IN
ROOFING PERMIT NUMBER:		
PROPERTY ADDRESS:		
LWIC Admixtures (per LWIC Product Approval NOA)	∃No □N/A	
<b>LWIC</b> Curing Compound (per LWIC Product Approval NOA)	🗆 No 🗆 N/A	
Curing Compound Type	,	
Minimum thickness of LWIC Minimum slope of LWIC	C	
Expansion joints Installed per approved building plans?	NI/A	
LWIC cast density recording (checked hourly)		
(Acceptable ranges per LWIC Product Approval NOA)   Yes	No	
Dry Density Range:Pcf (depending on roof cove	r type)	
Wet Density Range:Pcf (depending on roof cover		
28-day Compressive Strength Range (depending o	n roof cover type)	
Walkability Inspection		
Approved Disapproved Dade of Inspection		
LWIC fastener pull test report		
(Required minimum pull-out resistance of 40 pounds for new pours)	🗆 Yes 🗆 No	
All of the LWIC was installed was in compliance with the requirements of the Product Approval NOA, and the LWIC manufacturer's recommendations and spi-		.917, the
From my observations of the mixing, installation and finishing of the LWIV syste professional judgment those portions of the project outlined above meet the in substantial accordance with the approved permit documents.	em, to the best of my knowledge, b	
	Г	٦
Architect/ Engineer		
Name & FL License No	_	
Firm:	_	
Addrocs		
Address:	– L	Ţ
Telephone:	 Seal/Signature/Date	-